


# Fort Bragg Access Control Points (ACP)


Oct 04



# Typical Access Control Point Approach



# Typical Registered Vehicle Check Point



# Honeycutt Road ACP

(Completed)



# Chicken Road ACP

(Completed)




# Randolph Road ACP

(Completed)



# All American Access Control Plaza



**New Gruber Road exit**

**Existing Gruber Road exit  
would remain in place to  
handle Threatcon Delta**

**Random search  
area**

**POV search  
area**

**Visitors' Center**


**Turn around  
lane**

**8-Lane Access Control Point**

**Gradually widens from 2 to  
8 lanes**



# Knox Street Truck Plaza



Truck access

Admin building with parking

Covered truck inspection area with undercarriage inspection pits

X-ray machine


Rejected vehicle exit

Frustrated truck parking area with blast berm

Bragg Blvd



# Cantonment Fence



# Fact Sheet

(Oct 04)

➤ There were six FY02 OMA ACPs: Honeycutt, Chicken, Randolph, Gruber, Simmons, and Knox (east). All are complete.

Contractor: Todd Construction

Contract Amount: \$5,136,823



# Fact Sheet

(Jul 04)

- There are three FY03 DERF ACPs: Longstreet, Butner, and Yadkin.
  - Longstreet began construction Nov 03. Scheduled completion is Nov 04.
  - Butner began construction Sep 04 with completion scheduled Feb 05.
  - Yadkin will begin when Butner is completed.

Contractor: GSC Construction

Contract Amount: \$4,058,515



# Fact Sheet

(Oct 04)

- There are two FY03 Milcon Projects: All American ACP/Knox Street Truck Inspection Plaza and the Cantonment Fencing. Both projects began Nov 03.
- All American/Truck Inspection Plaza will take 630 days to complete.
- Project is 25% complete. Inbound traffic is shifted to the outbound side. Work consists of underground utilities, POV inspection canopy, access control point, and visitors' center.

Contractor: ECI

Contract Amount: \$8,693,972

- Cantonment fencing will take 365 days to complete.
- Contract is 55% complete. Majority of fencing and guardrail is installed.

Contractor: All Cities Enterprises

Contract Amount: \$4,249,723

